

Eden District Council

Cabinet

20 September 2022

Doomgate Flood Prevention – Appleby Update - Addendum

Portfolio:	Resources
Report from:	Assistant Director Delivery
Wards:	Appleby
OPEN PUBLIC ITEM	

1 Purpose

- 1.1 This Addendum contains updated information and report details to be considered by Cabinet.

2 Recommendation

It is recommended that Cabinet:

- 2.1 Note the revised timeline for project delivery.
- 2.2 Approve that any additional claim for loss of earning is waived as a result of changes to closure of Broad Close car park as set out at 4.1.1.

3 Report Details

- 3.1 The key milestones provided by the Environment Agency’s development and construction programme have changed to:

Description	Revised Date (end)
Construction Starts	Late Spring 2023
Construction Completion	Dec 2024

Delay in the start date has been due to wider funding considerations for the project and a delayed submission for planning permission. Planning permission for the site support compound was submitted on 15 September 2022.

4 Implications

4.1 Financial and Resources

- 4.1.1 A further 8 months loss of earning is estimated at £13,500. This loss of earning would need to be factored into the 2024/25 budget.

Tracking Information

Governance Check	Date Considered
Chief Finance Officer (or Deputy)	16 September 2022
Monitoring Officer (or Deputy)	16 September 2022
Relevant Assistant Director	16 September 2022

Background Papers: None

Appendices: None

Contact Officer: Laura Cadman, Assistant Director Delivery